CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/WNo.15/KRIDL/CEMENT/2012-13

Date: 02.03.2013

TEST REPORT

CLIENT	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
AGENCY	:	**Technical Manager (West),** KRIDL, Bangalore.
NAME OF THE WORK	:	Construction of RCC drain & covering slab adjacent to North side Govt. School Compound Wall (L/S) in Ward No. 15, Dasarahalli, Bangalore.
REFERENCE	:	BBMP/DZ/AEE/TDSD/PR/15/2012-13 Dated: 01.03.2013
SAMPLE ID	:	CEMENT
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-1989
1	a) Initial Setting Time	IS-4031 (Part -5)	155 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	485 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	29.00 %	-

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 15 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಸಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th [illegible]

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/WNo.15/KRIDL/SAND/2012-13 : 02.03.2013

TEST REPORT ON FINE AGGREGATES (SAND)
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Technical Manager (West),** KRIDL, Bangalore.

Name of Work : Construction of RCC drain & covering slab adjacent to North side Govt. School Compound Wall (L/S) in Ward No. 15, Dasarahalli, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/15/2012-13 Dated: 01.03.2013

Date of Testing : 02.03.2013

Material : Sand Total Wt. of Aggregates in gms **2000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	87	4.35	4.35	95.7	90-100
2.36	221	11.05	15.40	84.6	75-100
1.18	415	20.75	36.15	63.9	55-90
600 Micron	524	26.20	62.35	37.7	35-59
300 Micron	506	25.30	87.65	12.4	8-30
150 Micron	134	6.70	94.35	5.6	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079

ಹಿರಿಯ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಾಗಲಗುಂಟೆ. ಬೆಂಗಳೂರು - 560 073

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/WNo.15/KRIDL/AGG/2012-13 : 02.03.2013

TEST REPORT ON COARSE AGGREGATES
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Technical Manager (West),** KRIDL, Bangalore.

Name of Work : Construction of RCC drain & covering slab adjacent to North side Govt. School Compound Wall (L/S) in Ward No. 15, Dasarahalli, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/15/2012-13 Dated: 01.03.2013

Date of Testing : 02.03.2013

Material : 40mm Aggregates

Total Wt. of Aggregates in gms **20000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
80	0	0	0	100	100
40	781	3.91	3.91	96.10	95-100
20	11089	55.45	59.35	40.65	30-70
10	5913	29.57	88.92	11.09	10-35
4.75	1924	9.62	98.54	1.46	0-5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara
Basaveshwaranagar,
Bangalore - 560 079

ಪಾಲಿಯುಕ್ತ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಸಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/WNo.15/KRIDL/STEEL/2012-13

02.03.2013

TEST REPORT ON REINFORCEMENT STEEL

Client	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	:	Construction of RCC drain & covering slab adjacent to North side Govt. School Compound Wall (L/S) in Ward No. 15, Dasarahalli, Bangalore.
Reference	:	BBMP/DZ/AEE/TDSD/PR/15/2012-13 Dated: 01.03.2013
Date of Test	:	02.03.2013
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	8	0.40	511	547	12.80	O.K	O.K
2	10	0.62	513	551	13.05	O.K	O.K
3	12	0.89	516	554	13.20	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 15 days from the date of testing.

ಹೆಚ್ಚುವರಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagara,
Bangalore - 560 079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/WNo.15/KRIDL/CUBE/2012-13

31.03.2013

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	: **Technical Manager (West),** KRIDL, Bangalore.
Name of the work	: Construction of RCC drain & covering slab adjacent to North side Govt. School Compound Wall (L/S) in Ward No. 15, Dasarahalli, Bangalore.
Reference	: BBMP/DZ/AEE/TDSD/PR/15/2012-13 Dated: 01.03.2013
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 28^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	03.03.2013	31.03.2013	8.364	509.2	22.63
2	03.03.2013	31.03.2013	8.156	475.6	21.14
3	03.03.2013	31.03.2013	8.297	489.3	21.75

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th [illegible]

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/WNo.15/KRIDL/CUBE/2012-13

31.03.2013

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	: **Technical Manager (West),** KRIDL, Bangalore.
Name of the work	: Construction of RCC drain & covering slab adjacent to North side Govt. School Compound Wall (L/S) in Ward No. 15, Dasarahalli, Bangalore.
Reference	: BBMP/DZ/AEE/TDSD/PR/15/2012-13 Dated: 01.03.2013
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 28^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	03.03.2013	31.03.2013	8.415	524.8	23.32
2	03.03.2013	31.03.2013	8.244	508.3	22.59
3	03.03.2013	31.03.2013	8.336	491.5	21.84

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Basaveshwaranagara,
Bangalore-79.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com